

Grantee: Connecticut - DOH

Grant: B-13-DS-09-0002

October 1, 2017 thru December 31, 2017 Performance



Grant Number:

B-13-DS-09-0002

Obligation Date:**Award Date:****Grantee Name:**

Connecticut - DOH

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Award Amount:

\$54,277,359.00

Grant Status:

Active

QPR Contact:

David Kooris

LOCCS Authorized Amount:

\$54,277,359.00

Estimated PI/RL Funds:**Total Budget:**

\$54,277,359.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Executive Summary:

Connecticut's resilience activities exist at three scales: local demonstration infrastructure projects that will enhance resilience in the low-moderate income City of Bridgeport as a model for the rest of the state, a regional planning process to create a blueprint for resilience across the MID-URN areas of Fairfield and New Haven Counties, and state policy to institutionalize resilience through the SAFR (State Agencies Fostering Resilience) Council.

In Bridgeport, NDR funds will be used to construct three projects and complete two studies. The state will construct a raised University Avenue to provide dry egress for multiple properties that are receiving state support to remediate brownfields and redevelop as mixed-use, a berm that will encircle the eastern area of the South End and significantly reduce flood risk to a large area that includes power generation and substations as well as affordable and historic housing and future transit-oriented development opportunities, and a resilience design center to act as a community hub for resilience activities. The state will study the potential to leverage the regional energy generation and distribution infrastructure located in the South End of Bridgeport for neighborhood benefit and the opportunities for redevelopment in the flood plain in a responsible and resilient manner.

Across Fairfield and New Haven Counties, NDR funds will be used to develop the regional coastal resilience plan, Connecticut Connections. This plan will be based on modeling to be conducted to better understand flood risk and the combination of coastal surge and riverine flooding and provide a blueprint towards resilience for the communities from Greenwich to Madison.

Statewide, NDR funds will support the SAFR Council in their effort to create a resilience roadmap for the state and to institutionalize resilience into state policies.

The activities being carried out under NDR contribute to the State's efforts to affirmatively further fair housing by: 1) enabling the continued safe habitation of existing affordable housing opportunities within walking distance of jobs, public transportation and amenities; 2) mitigating both present and future flood related issues of both publicly and privately owned properties targeted for future multifamily and economic development; and 3) preserving and increasing the potential for affordable homeownership opportunities in this target neighborhood. In addition, the NDR activities will contribute to addressing the regional need to affirmatively further fair housing by encouraging both housing and economic development in low flood risk and transit-oriented neighborhoods across Fairfield and New Haven counties. Many of these NDR activities address specific action steps found in the State of Connecticut Analysis of Impediments to Fair Housing Choice, which is compliant with and supports the federal obligation to affirmatively further fair housing. These action steps include: 1) encourage the creation and rehabilitation of affordable housing in a variety of locations; 2) collaborate with other state agencies to affirmative further fair housing; and 3) ensure state and local planning documents affirmatively further fair housing.

MID-URN Areas:

The State of Connecticut activities focus on the MID-URN geographies of Fairfield and New Haven Counties with the NDR-funded infrastructure activities limited to the Low-Mod income city of Bridgeport.

Key Agencies, Partners, Positions, Personnel:

Staff at the Department of Housing will oversee all activities funded through the NDR grant. In addition to a Director of the program, the state will be competitively procuring program management support for grant management, compliance, finance, and other functions.

The bulk of the work will be conducted by consultants and the state is just completing its first public procurement for alternatives assessment, environmental review, and preliminary engineering. Additional consultants will be procured as needed as the projects progress.

The CT Institute for Resilience and Climate Adaptation (CIRCA) at the University of Connecticut will act a sub-recipient, leading



the CT Coastal Connections Regional Plan process.

Other state agencies through the SAFR Council including the Office of Policy and Management, Department of Transportation, Department of Energy and Environmental Protection and others will support the Department of Housing on timely permitting, review, and other support measures to ensure that the outcomes and timelines of the projects are met.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$1,126,944,258.00
Total Budget	\$0.00	\$54,277,359.00
Total Obligated	\$0.00	\$271,514.98
Total Funds Drawdown	\$0.00	\$271,514.98
Program Funds Drawdown	\$0.00	\$271,514.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$271,514.98
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$11,415,723.00

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		98.40%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$11,415,723.00
Limit on Public Services	\$8,141,603.85	\$0.00
Limit on Admin/Planning	\$10,855,471.80	\$271,514.98
Limit on State Admin	\$0.00	\$271,514.98
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

Overall Progress Narrative:

During this quarter, several milestones were reached regarding building capacity and launching multiple activities simultaneously. The interdisciplinary team lead by WSP USA continued data collection, meetings to begin negotiations with key local property owners and stakeholders, design work to solidify the alternatives for the EIS, and launch the EIS. The Community and Technical Advisory Committees were established and kick-off meetings held. Two public workshops were held garnering significant participation, feedback, and support. Additionally, a selection of a program management firm was completed following interviews of the short-listed respondents to the RFQ issued and reviewed in the prior quarter.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
LTC, Long Term Commitment	\$0.00	\$0.00	\$0.00
NDR-ADMIN-26336, Administration	\$0.00	\$2,713,868.00	\$271,514.98
NDR-BPT-, Bridgeport South End	\$0.00	\$42,574,036.00	\$0.00



NDR-CCRP-, Connecticut Connections Coastal Resilience	\$0.00	\$8,989,455.00	\$0.00
OV, Outcome Values	\$0.00	\$0.00	\$0.00
SL, Supporting Leverage	\$0.00	\$0.00	\$0.00



Activities

Project # / Title: NDR-ADMIN-26336 / Administration

Grantee Activity Number: NDR-ADMIN
Activity Title: Administration

Activity Category:

Administration

Project Number:

NDR-ADMIN-26336

Projected Start Date:

02/08/2017

Benefit Type:

()

National Objective:

NA

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

STATE OF CONNECTICUT

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2017

N/A

To Date

\$2,713,868.00

Total Budget

\$0.00

\$2,713,868.00

Total Obligated

\$0.00

\$271,514.98

Total Funds Drawdown

\$0.00

\$271,514.98

Program Funds Drawdown

\$0.00

\$271,514.98

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$271,514.98

STATE OF CONNECTICUT

\$0.00

\$271,514.98

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Grant Administration activities to ensure that the program deadlines are met and all HUD regulations are followed in achieving the desired outcomes of the other projects.

Location Description:

Statewide

Activity Progress Narrative:

A Request for Qualifications was issued by DOH for the procurement of a program management firm to support the Department in its management of the NDR grant. Six firms/teams submitted qualifications which were reviewed by a team of three from the Department. The three top ranked of those firms/teams following a review of their written qualifications were short-listed and invited to interview. The top ranked firm/team was selected, Stantec Consulting



Services, Inc. Their scope, fee, and deliverables were negotiated during this quarter and submitted through the appropriate state process for approval. It is anticipated that they will be under contract early in the first quarter of 2018. Additionally, Department staff continued to manage all activities of the grant.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Department of Energy and Environmental Protection	\$25,000,000.00
Department of Transportation	\$1,000,000.00
Office of Policy and Management	\$350,000.00
University of Connecticut, CT Institute for Resilience and Climate Adaptation	\$1,200,000.00
Subtotal Match Sources	
Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: NDR-BPT- / Bridgeport South End

Grantee Activity Number: NDR-BPT-Berm

Activity Title: Earthen Berm

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

NDR-BPT-

Projected Start Date:

02/08/2017

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Bridgeport South End

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

STATE OF CONNECTICUT



Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$35,630,036.00
Total Budget	\$0.00	\$35,630,036.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
STATE OF CONNECTICUT	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct an accredited flood protection line linking the redevelopment of 60 Main Street, the new elevated natural gas-fired power plant, and downtown, removing the eastern South End's critical infrastructure and low-moderate income housing and historic districts from the 100-year flood plain and reinforcing the connection between the Downtown and South End neighborhoods.

Location Description:

City of Bridgeport's South End

Activity Progress Narrative:

Work this quarter included internal workshops, initiation of the citizen outreach plan components, major stakeholder engagement, and formal initiation of the EIS process. The design and engineering team came together for four internal workshops and many smaller meetings working towards the establishment of practicable alternatives for the EIS and public discussion and their 10 percent design. Working towards this included the establishment of basis for design for the project as well as significant data collection. The outreach program was initiated with the establishment of the Community Advisory Committee (CAC) and the Technical Advisory Committee (TAC). Both held their kick-off meetings in November and the CAC held a second meeting in December to provide feedback for the public workshop process. Two public workshops were held. One to kick-off the process in October and a second to garner feedback on goals and objectives in December. The major stakeholders were met with regularly by the project team including University of Bridgeport, PSEG, and UI. Finally, the EIS process was formally launched with the submission in December of a Notice of Intent to Proceed including the projects Purpose and Need Statement to HUD for publication.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1
# of Linear feet of Public	0	0/3500
# of Linear miles of Public	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	NDR-BPT-Energy
Activity Title:	District Energy Feasibility

Activity Category:

Planning

Activity Status:

Planned

Project Number:

NDR-BPT-

Project Title:

Bridgeport South End

Projected Start Date:

02/08/2017

Projected End Date:

06/30/2019

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

STATE OF CONNECTICUT

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$350,000.00
Total Budget	\$0.00	\$350,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
STATE OF CONNECTICUT	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Develop a plan to leverage the existing regional electricity transmission, distribution, and generation located within the Project area coupled with the two local micro-grids for local benefit. The result will be a strategy for the district-wide energy opportunity that can be replicated throughout the region.

Location Description:

City of Bridgeport's South End, West End, and Black Rock Harbor

Activity Progress Narrative:

Data collection was conducted and initial meetings with key stakeholders were held.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1
# of community engagement	0	0/2



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources

	Amount
Department of Energy and Environmental Protection	\$5,155,899.00
Subtotal Match Sources	

Other Funding Sources

	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	NDR-BPT-Guide
Activity Title:	Floodplain Design Guidelines

Activity Category:

Planning

Project Number:

NDR-BPT-

Projected Start Date:

02/08/2017

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Bridgeport South End

Projected End Date:

06/30/2020

Completed Activity Actual End Date:

Responsible Organization:

STATE OF CONNECTICUT

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$330,000.00
Total Budget	\$0.00	\$330,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
STATE OF CONNECTICUT	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Develop policies for new development in the City's neighborhoods prone to flooding that balances ecological protection and retreat with reinvestment in transit-oriented development that can serve as a model for the rest of Connecticut's coast.

Location Description:

City of Bridgeport's South End and Black Rock Harbor

Activity Progress Narrative:

No activity this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1
# of community engagement	0	0/2



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NDR-BPT-ResCtr

Activity Title: Resilience Center

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

NDR-BPT-

Projected Start Date:

02/02/2017

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Bridgeport South End

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

STATE OF CONNECTICUT

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
STATE OF CONNECTICUT	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct a design center in the South End to operate as a community center and provide a central location for providing information to the community and assist the community in future recovery efforts.

Location Description:

City of Bridgeport's South End

Activity Progress Narrative:

Work this quarter included internal workshops, initiation of the citizen outreach plan components, major stakeholder engagement, and formal initiation of the EIS process. The design and engineering team came together for four internal workshops and many smaller meetings working towards the establishment of practicable alternatives for the EIS and public discussion and their 10 percent design. Working towards this included the establishment of basis for design for the project as well as significant data collection. The outreach program was initiated with the establishment of the Community Advisory Committee (CAC) and the Technical Advisory Committee (TAC). Both held their kick-off meetings in November and the CAC held a second meeting in December to provide feedback for the public workshop process. Two public workshops were held. One to kick-off the process in October and a second to garner feedback on goals and objectives in December. The major stakeholders were met with regularly by the project team including University of Bridgeport, PSEG, and UI. Finally, the EIS process was formally launched with the submission in December of a Notice of Intent to Proceed including the projects Purpose and Need Statement to HUD for publication.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: NDR-BPT-Univ

Activity Title: University Ave

Activity Category:

Construction/reconstruction of streets

Project Number:

NDR-BPT-

Projected Start Date:

02/08/2017

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Bridgeport South End

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

STATE OF CONNECTICUT

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$5,264,000.00
Total Budget	\$0.00	\$5,264,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
STATE OF CONNECTICUT	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$2,140,000.00

Activity Description:

Raise University Avenue from Myrtle Avenue to 60 Main Street to serve as a dry egress corridor for the redevelopment of 60 Main Street and other properties.

Location Description:

City of Bridgeport's South End

Activity Progress Narrative:

Work this quarter included internal workshops, initiation of the citizen outreach plan components, major stakeholder engagement, and formal initiation of the EIS process. The design and engineering team came together for four internal workshops and many smaller meetings working towards the establishment of practicable alternatives for the EIS and public discussion and their 10 percent design. Working towards this included the establishment of basis for design for the project as well as significant data collection. The outreach program was initiated with the establishment of the Community Advisory Committee (CAC) and the Technical Advisory Committee (TAC). Both held their kick-off meetings in November and the CAC held a second meeting in December to provide feedback for the public workshop process. Two public workshops were held. One to kick-off the process in October and a second to garner feedback on goals and objectives in December. The major stakeholders were met with regularly by the project team including University of Bridgeport, PSEG, and UI. Finally, the EIS process was formally launched with the submission in December of a Notice of Intent to Proceed including the projects Purpose and Need Statement to HUD for publication.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1310
# of Linear miles of Public	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources

	Amount
Department of Economic and Community Development	\$2,365,000.00
Subtotal Match Sources	

Other Funding Sources

	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: NDR-CCRP- / Connecticut Connections Coastal Resilience

Grantee Activity Number: NDR-CCCRP-Coastal
Activity Title: Connecticut Connections Coastal Resilience Plan

Activity Category:

Planning

Project Number:

NDR-CCRP-

Projected Start Date:

02/08/2017

Benefit Type:

Area ()

National Objective:

NA

Activity Status:

Planned

Project Title:

Connecticut Connections Coastal Resilience Plan

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

STATE OF CONNECTICUT



Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$8,989,455.00
Total Budget	\$0.00	\$8,989,455.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
STATE OF CONNECTICUT	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$9,273,571.00

Activity Description:

Develop a regional coastal resilience plan covering the MID-URN geography of Fairfield and New Haven Counties including modeling of the future impacts of flooding to critical facilities.

Location Description:

All of Fairfield and New Haven Counties

Activity Progress Narrative:

Scope and budget negotiations were finalized with the Connecticut Institute for Resilience and Climate Adaptation at the University of Connecticut who will be conducting the work for this activity and the Department will proceed with contract negotiation and execution next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1
# of community engagement	0	0/15

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Subtotal Match Sources	



Department of Economic and Community Development	\$30,350,000.00
Department of Transportation	\$81,400,000.00
Subtotal Match Sources	

Other Funding Sources

Amount

No Other Funding Sources Found
 Total Other Funding Sources

Project # / Title: OV / Outcome Values

Grantee Activity Number:	OV-Soc
Activity Title:	Social Quantitative Measure

Activity Category:

NDR - Social Value

Activity Status:

Under Way

Project Number:

OV

Project Title:

Outcome Values

Projected Start Date:

02/08/2017

Projected End Date:

09/30/2022

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

NA

Responsible Organization:

STATE OF CONNECTICUT

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
STATE OF CONNECTICUT	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Social quantitative measures of NDR-funded activities and associated with those as follows:
 NDR-BPT-Berm: # of community meetings; # of people at community meetings
 NDR-BPT-Univ: # of students visiting businesses and Seaside Park; # of community meetings; # of people at community meetings



NDR-BPT-ResCtr: # of tourists; # of community meetings; # of people at community meetings
 NDR-BPT-Energy: # of community meetings; # of people at community meetings
 NDR-BPT-Guide: # of community meetings; # of people at community meetings

Location Description:

City of Bridgeport's South End

Activity Progress Narrative:

Two Community Advisory Committee (CAC) meetings and two public workshops were held this quarter with a total participation of 105 people. Each public workshop had just over 40 people and the CAC meetings had about a dozen participants at each.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# people at community meetings	105	105/500
# of community meetings	4	4/20
# of tourists	0	0/250
# of students visiting businesses	0	0/1000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

